



Construction Notice

Sep. 4, 2007

CITY PROJECT #000174-06137 NE Dayton Contract 1, Areas 1 & 2 Street and Utility Improvements

Sanitary sewer construction has begun on Balsam Lane. The contractor started last Thursday installing sanitary sewer down the center of Balsam Lane. Below is an approximate timeline for construction. The dates below are the best information provided to us by the contractor and is weather dependant.

Sanitary sewer in Balsam:	Aug. 30 th to Sept. 7 th
Sanitary sewer services:	Sept. 10 th to Sept. 11 th
Watermain in Balsam:	Sept. 12 th to Sept. 14 th
Water Services	Sept. 17 th to Sept. 18 th
Sewer and Water off Balsam:	Sept. 19 th to Oct. 3 rd
Storm on Balsam	Oct. 4 th to Oct. 10 th
Street Grading and paving	Oct. 10 th to Nov. 10 th

Irrigation will be affected during the construction process. We have contacted most businesses to try and locate irrigation heads in the area. We would like to salvage the heads for reinstallation after utility and street construction. The piping for the irrigation system will be replaced.

During the construction of the utilities a temp access road along the boulevard on the west side of Balsam will be provided. The temp road is to allow customer access to your business at all times. If you have any questions during the construction process please contact **Richard Hjelle at 651-775-5112.**

A voicemail has been set up to provide updates for this project. To check for updates, please call (651) 967-4501.